

UNIVERSITY OF MONTANA - LEGISLATIVE AUTHORITY STATUS REPORT

May 2026

Yr	Leg	HB#	Unit	Project #	Current	LRBP Funding	UM Authority	BOR Authority	Total	Funding	Funding Status	O&M Funding	Project Status	Comments
2021	66th	HB5	UM	(Section 3)	Spending Authority (per OCHE email 12/24/2020)		\$7,873,000		\$7,873,000					
			UMM	UM 20-69	Rankin Hall - Planning (orig \$500K/changed to GOV Letter)		\$0	185-1004-R1119	\$0	Private			Hold	GSA - Private funding withdrawn/not moving forward
			MTUM		Nursing Simulation Lab (Science & Engineering Bld) (inc \$300K)		(\$2,300,000)	187-1503-R0320	(\$2,300,000)	Bond & Private			Complete	GSA
			UMM	2015-01-01-02	Music 001/218 & Practice Rooms Remods		(\$2,225,000)	190-1012-R0920	(\$2,225,000)	Private	\$7,873,000		Complete	GSA - Doesn't include original \$75K of Presidential Planning Authority
			UMM	UM 20-21	FLBS Research Storage Bld (August 2020)		(\$500,000)	204-2002-R0123	(\$500,000)	Grant			Complete	GSA
			UMM	UM 19-88	Athletics Student Support P1 & P2 (Bldg Envelope & Locker Room)		(\$2,000,000)	187-1021-R0320	(\$2,000,000)	Private			Complete	GSA - WGS Concourse Waterproofing & Men's BB Lockers Complete
			UMM	UM 20-145	Loose Seating Classrooms (Math & Forestry) (3/23/2021 request)		(\$348,000)	192-1004-R0121	(\$348,000)	Bond			Construction	GSA - Small remaining balance, continuing to modernize classrooms over
			UMM	UM 21-71	Wayfinding (3/26/21)		(\$500,000)	194-1013-R0521	(\$500,000)	Bond			Construction	GSA - Large logo signs in, 31 wayfinding signs
					<b>Total</b>		<b>\$0</b>		<b>\$0</b>					
2023	67th	HB5	UM	(Section 3)	Spending Authority		\$36,800,000							
			UMM	UM 21-44	Mansfield Library - Level 4		(\$6,000,000)	192-1005-R0121	\$6,000,000	Grant & Bonds			Complete	
			UMM	2015-01-01-02	Music Building Renovation (UM 21-09)		(\$6,000,000)	197-1006-R1121	\$6,000,000	Private			Complete	Completed phase 1 & 2 work
			UMM	2020-01-06	Rankin Hall Building Renovations		\$0	N/A	\$0	Private			Hold	Reallocating \$6M- Private funding withdrawn
2023	67th	HB14	UMM	2020-01-07-01	Forestry Conservation & Science Lab (UM 20-77)	\$25,000,000	(\$20,000,000)		\$45,000,000	State LRB/UM			Closed	Funding moved to Clapp replacement 69th leg
			UMW	2022-04-03	Block Hall Renovation	\$7,200,000	(\$4,800,000)	197-1601-R1121	\$12,000,000	State LRB/UM			Construction	Construction completion summer 2026
					<b>Total</b>	<b>\$32,200,000</b>	<b>\$0</b>		<b>\$69,000,000</b>					
2025	68th	HB5	UM	(Section 3)										
			MTUM		Heating Systems Upgrade	\$2,750,000		193-1504-R0321	\$2,750,000	State LRB/UM			Complete	
			MTUM		Engineering Hall Renovation	\$8,000,000	\$6,800,000	222-1502-R0126 211-1505-R0324	\$8,000,000	State LRB/UM			Construction	Two BOR #s - most recent \$6.8M, BOR authority to match state authority, not additive
			MTUM		Main Hall Remodel	\$30,000,000	\$25,500,000	222-1501-R0126 211-1504-R0324	\$30,000,000	State LRB/UM			Construction	Two BOR #s - most recent \$25.5M, BOR authority to match state authority, not additive
			UMM	2016-01-01-03	FLBS Water & Sewer Systems (UM 24-105)	\$2,500,000		211-1009-R0324	\$2,500,000	State LRB/UM			Construction	Sewer complete, water in design
			UMM	UM 23-90	Clapp Building Renovation	\$27,000,000	\$10,000,000	211-1006-R0324	\$37,000,000	State LRB/UM			Closed	Funding moved to Clapp replacement 69th leg
			UMHC		Acquire and Renovation Airport Hangar	\$3,600,000		209-1902-R1123	\$3,600,000	State LRB/UM		188,133	Purchased	
			UMW		Block Hall Renovation	\$3,600,000		197-1601-R1121	\$3,600,000	State LRB/UM			Construction	
			UMW		Campus Storage / Warehouse Bld.	\$1,250,000		211-1601-R0324	\$1,250,000	State LRB/UM		63,975	Complete	
			MTUM		Highland College Indoor Pole Barn		\$2,000,000		\$2,000,000			42,671	Complete	Authority only
			UMM	UM 21-44	Mansfield Library Remodel		\$4,000,000	192-1005-R0121	\$4,000,000	Grant/Bond/Student Fees			Complete	DCLCP space
			UMM	UM 22-36	Adams Center Equipment & Laundry Rooms		\$6,000,000	197-1005-R1121	\$6,000,000	Private			Complete	
			UMM	UM 21-48	Campus Wide Classrooms		\$6,000,000	192-1004-R0121	\$6,000,000	Bond			Complete	
			UMM	UM 23-92	Liberal Arts / Eck Hall Phase 7		\$4,000,000		\$4,000,000	Private			Complete	
			UMM	UM 23-93	McGill Hall Expansion		\$3,000,000	204-1003-R0123	\$3,000,000	Grant		62,256	Design	Received add'l \$3M authority 69th leg
			UMM	UM 23-46	New Residence Hall Construction		\$69,000,000	215-1011-R1124 213-1002-R0724	\$69,000,000	Bond			Construction	Two BOR #s - 1st requested \$89M then reduced to \$69M after bids came in. Under construction to open Fall 2027
			UMM	UM 25-46	Jesse Hall Remodel - Phase 1		\$2,000,000	217-1011-R0325	\$2,000,000	Bond			Complete	
					<b>Total</b>	<b>\$78,700,000</b>	<b>\$138,300,000</b>		<b>\$184,700,000</b>			<b>\$357,035</b>		
2027	69th	HB5	UM	(Section 3)										
			MTUM	2025-06-05	Campus Expansion & Upgrades		\$50,000,000		\$50,000,000					
			MTUM	2025-07-04	Highlands College Roof Replacement	\$3,000,000			\$3,000,000				Arch Selection	
			UMM	2025-01-011D	Women's Soccer Locker Room Remodel & Lighting		\$400,000							Authority only
			UMM	2025-01-10D	South Campus Tennis Court Complex		\$8,300,000							Authority only
			UMM	2025-01-07	New Bandy Ranch Field Research Housing		\$2,000,000							Authority only
			UMM	2023-01-09	Clapp Building Replacement (Forestry Housing)	\$2,000,000	\$20,000,000		\$22,000,000	State LRB/UM	Fundraising		Design	Remodel
			UMM	2025-01-04	Selected Roof Replacements	\$3,000,000			\$3,000,000	State LRB/UM			Pre-Selection	Awaiting A&E consultant appointment
			UMM	2025-01-03	Classrooms & Teaching Labs Modernization	\$11,600,000	\$1,500,000	221-1008-R1125	\$13,100,000	State LRB/UM			Pre-Selection	Awaiting A&E consultant appointment, BOR authority to match state authority for design, not additive

UNIVERSITY OF MONTANA - LEGISLATIVE AUTHORITY STATUS REPORT

May 2026

Yr	Leg	HB#	Unit	Project #	Current	LRBP Funding	UM Authority	BOR Authority	Total	Funding	Funding Status	O&M Funding	Project Status	Comments
			UMM	2025-01-06	Mansfield Library Renovation	9,000,000	\$9,000,000		\$18,000,000	State LRBP/UM				Fundraising needed after charettes
			UMM	2025-01-05	Music Building Renovation	7,250,000	\$7,250,000		\$14,500,000	State LRBP/UM			Design	Elevator designed as Ph 1 to bid; consultant selection needed for remainder
			UMM	2025-01-08	Law School Interior Remodel		\$3,000,000		\$3,000,000					Authority only
			UMM	2025-01-09	Undergraduate Research Lab Upgrades & Improvements		\$10,000,000		\$10,000,000					Authority only
			UMM	2023-01-13D	McGill Hall Expansion		\$3,000,000		\$3,000,000	Grant			Design	Add'l \$3M authority to 68th leg - \$6M total
			UMM	2024-01-01D	Bio Research Building Addition		\$8,000,000	218-1003-R0525	\$8,000,000	Grant/UM			Construction	Construction complete for fall 2026
			UMM	UM 25-197	Missoula College Rooms 443 & 446 Completion		\$1,300,000	222-1003-R0126	\$1,300,000	Bonds			Construction	GSA - Anatomy and procedures labs
			UMM	UM 25-206	Eck Hall Phase 8		\$1,060,000	222-1002-R0126	\$1,060,000	Private			Construction	Construction complete for fall 2026
			UMM	UM 26-105	Adams Center Repairs		\$780,000	222-1001-R0126	\$780,000	Department			Construction	GSA - Auxiliary gym repairs incl flooring procured under state term contract
			UMM	UM 24-115	Law 225 Remodel		\$650,000	218-1005-R-0525	\$650,000	UM/Private			Construction	GSA - Construction complete for fall 2026
			UMM		WGS Replace Turf & Field Pads		\$850,000	223-1008-R0326	\$850,000	Private			Procured for Construction	Procured under state term contract, will be completed summer 2026
			UMM	UM 25-146	Lommasson R&R Remodel for Starbucks		\$1,100,000	220-1005-R0925	\$1,100,000	Department			Construction	Expected opening May 2026
			UMM	UM 22-36	Women's Basketball Locker Room		\$2,200,000	218-1004-R0525	\$2,200,000	Private			Complete	GSA
			UMM	UM 25-169	PJW Solar Array		\$250,000		\$250,000	Student Fees			Complete	GSA
					<b>Total</b>	<b>\$85,850,000</b>	<b>\$130,390,000</b>		<b>\$204,040,000</b>					
<b>2025</b>	<b>68th</b>	<b>HB5</b>	<b>UM</b>	<b>(Section 2)</b>	<b>Major Repair Appropriations &amp; Authorizations</b>									
			UMM	2016-01-01-02	Supp. FLBS Sewer Treatment Plant	\$1,100,000			\$1,100,000	Federal			Complete	
			UMM		Supp. Mansfield Library Roof Repairs	\$2,000,000			\$2,000,000	State LRBP			Complete	
			UMM	2022-01-04	Supp Clapp Elevator	\$500,000			\$500,000	State LRBP			Complete	
			UMM	2022-01-02	Supp. Stone Hall Roof Repair	\$1,230,000			\$1,230,000	State LRBP			Complete	
			UMM	2023-01-14	Priority 1 Roof Replacements	\$2,425,000			\$2,425,000	State LRBP			Construction	Fine Arts complete, Math and Law construction summer 2026
			UMM	2023-01-04	Replace Elevators	\$2,498,650			\$2,498,650	State LRBP			Construction	Fine Arts and Mansfield to be completed summer 2026
			UMM	2023-01-05	Roof Replacements (FLBS)	\$262,000			\$262,000	State LRBP			Construction	Construction May 2026
			UMM		Replace Fire Alarms: Clapp Bldg (Reallocated)	\$780,000			\$780,000	State LRBP			Hold	Reallocated
			UMM	2023-01-07	Replace Electrical Equipment	\$325,000			\$325,000	State LRBP			Complete	
			UMM	2015-01-01-04	Music Building Elevator Upgrade	\$37,625			\$37,625	State LRBP			Design	Will bid summer 2026
			MTUM		Electrical Distribution	\$650,000			\$650,000	State LRBP			Design	
			MTUM		Restroom Renovations	\$1,200,000			\$1,200,000	State LRBP			Design	
			MTUM		Masonry Repairs	\$455,000			\$455,000	State LRBP			Design	
			UMHC		Supp Donaldson Bldg HVAC	\$1,000,000			\$1,000,000	State LRBP			Complete	
			UMHC		Art Instruction Renovation	\$162,500			\$162,500	State LRBP			Hold	
			UMHC		Cosmetology Program Renovation		\$2,495,000	205-1904-R0323	\$2,495,000				Complete	
			UMW		Repair Sewer Mains	\$125,000			\$125,000	State LRBP			Complete	
			UMW	2023-04-03	Western Repair /Replace Sewer Mains	\$815,000			\$815,000	State LRBP			Design	
			UMW		Elevator Repairs	\$325,000			\$325,000	State LRBP			Awarded for Construction	
			UMW	2023-04-06	Campus Building Envelope Repairs	\$415,000			\$415,000	State LRBP			Complete	
					<b>Total</b>	<b>\$16,305,775</b>	<b>\$2,495,000</b>		<b>\$18,800,775</b>					
<b>2027</b>	<b>69th</b>	<b>HB5</b>	<b>UM</b>	<b>(Section 2)</b>	<b>Major Repair Appropriations &amp; Authorizations</b>									
			MTUM	2022-06-01-01	UM Montana Tech Campus Heating Plant Boiler System	\$2,400,000			\$2,400,000	State LRBP			Construction	
			MTUM	2025-06-02	MT Tech Science & Engineering & ELC Building Elevator Modernization	\$400,000			\$400,000	State LRBP			Planning	
			MTUM	2025-06-03	MT Tech Mining & Geology Building Temp Controls	\$300,000			\$300,000	State LRBP			Design	Revising scope to re-bid (too high)
			MTUM	2025-06-01	Campus-Wide Electrical Distribution Upgrades	\$1,300,000			\$1,300,000	State LRBP			Planning	
			UMW	2025-04-03	Western Steam Distribution System Upgrades	\$475,000			\$475,000	State LRBP			Design	
			UMW	2025-04-02	Western Swysgood Tech Center HVAC Cooling System Replacement	\$370,000			\$370,000	State LRBP			Design	
			UMW	2025-04-01	Western Selected Fire Alarm Upgrades	\$500,000			\$500,000	State LRBP			Construction	
			UMHC	2022-07-01-01	Helena College Donaldson/Airport Boiler Repair	\$150,000			\$150,000	State LRBP			Design	
			UMHC	2025-07-03	Helena College Donaldson Campus Roofing Replacement	\$2,400,000			\$2,400,000	State LRBP			Awarded for Construction	Construction summer 2026
			UMM	2023-01-04A	Elevator System Upgrades	\$1,675,000			\$1,675,000	State LRBP			Design	
			UMM	2025-01-02	UM Selected Upgrades Exterior Steps Stairs Ramps	\$710,000			\$710,000	State LRBP			Pre-Selection	Awaiting A&E consultant appointment

**UNIVERSITY OF MONTANA - LEGISLATIVE AUTHORITY STATUS REPORT**

May 2026

Yr	Leg	HB#	Unit	Project #	Current	LRBP Funding	UM Authority	BOR Authority	Total	Funding	Funding Status	O&M Funding	Project Status	Comments
			UMM	2025-07-01	Missoula College West Mechanical Electrical & Accessibility Upgrades	\$2,200,000			\$2,200,000	State LRBP			Design	
			UMM	2023-01-07-01	Selected Building Electrical System Upgrades	\$1,100,000			\$1,100,000	State LRBP			Design	
			UMW		Selected Sewer Main Repair & Replacement	\$690,000			\$690,000	State LRBP			Design	
					<b>Total</b>	<b>\$14,670,000</b>			<b>\$14,670,000</b>					